

Sewer Committee Monthly Construction Meeting  
Meeting Minutes  
Feb 17, 2022

Attendees:

Drew Hamelink

Dick Doyle

Jim DiPasquale

Wes DeVoe - absent

Kelly Jasinski – Town Council liaison

Ed Hernandez – Adirondack Mountain Engineering (AME)

A meeting was held at 10:00 am on February 17th by the Town of Ballston Clean Water Committee (a.k.a. sewer committee). The meeting was brief because the contractors are mostly shut down for the winter so there is not a lot of activity.

There are no payment requests from contractors this month. There is a payment request from AME for their services for the previous month. This has been reviewed and found to be appropriate and the voucher has been signed and submitted to the Finance officer.

Ed Hernandez, Adirondack Mountain Engineering (AME) gave a brief overview of the status of the four contractors.

- Contract #1 – The pump station is under construction. Framing is done, the roof is on, and siding is underway. Our engineer and the Town are still working with National Grid and the railroad to satisfy their recent additional requests for documents. The jack and bore under the railroad is on hold while these documents are agreed upon and will be scheduled as soon as agreement is finalized.

- Contract #2 – Has demobilized for the Winter. They have about 1,000 feet, which should take about a month, to complete in the Spring to make the connection to the County trunk line near Shenentaha Park.
- Contract #3 – is nearly complete. They are testing manholes.
- Contract #4 – There are 19 crossroad services and two 2-inch road crossings to complete. They have demobilized and this work will be completed in the Spring. This work is estimated to be about a month of effort.