

Sewer Committee Monthly Construction Meeting  
Meeting Minutes  
June 17, 2022

Attendees:

Drew Hamelink

Dick Doyle

Jim DiPasquale

Wes DeVoe - absent

Kelly Jasinski – Town Council liaison - absent

Ed Hernandez – Adirondack Mountain Engineering (AME)

A meeting was held at 10:00 am on June 17 by the Town of Ballston Clean Water Committee (a.k.a. sewer committee).

There are two payment requests from contractors this month. Jim had several questions which Ed answered. The committee recommends to the Town Board that they are appropriate for approval. There is a payment request from AME for their services for the previous month. This has been reviewed and found to be appropriate and the voucher has been signed and submitted to the Comptroller.

Ed Hernandez, Adirondack Mountain Engineering (AME) gave an overview of the status of the four contractors.

- Contract #1 – The project manager has become concerned about the slow progress of this contractor. A letter has been sent expressing this concern and requesting a revised schedule. A new schedule has been received and progress will be closely monitored.
- Contract #2 – Vacri Construction has completed the work required in Contract #2.

- Contract 3 - Tech Industries is essentially complete with a punch list of items to finish.
- Contract 4 – Drilling Technologies is also essentially complete with a punch list of items to finish.

Because contracts 2, 3, and 4 each took longer to wrap up than expected they required additional inspection hours. This will require additional inspection \$ to be added to the budget.

National Grid installed the electric service to the pump station.

A meeting is scheduled for Monday June 20 with the County to deliver project paperwork and discuss implementation plans for the east side.