

Sewer Committee Monthly Construction Meeting
Meeting Minutes
January 20, 2022

Attendees:

Drew Hamelink

Dick Doyle

Jim DiPasquale

Wes DeVoe

Kelly Jasinski – Town Council liaison

Ed Hernandez – Adirondack Mountain Engineering (AME)

A meeting was held at 10:00 am on January 20th by the Town of Ballston Clean Water Committee (a.k.a. sewer committee).

There are three contractor payment requests that have been received for contracts 1, 3, and 5. The committee agreed that the requests were correct and appropriate for recommendation to the Town Board for payment. There is also a payment request from AME for their services for the previous month. This has also been reviewed and found to be appropriate and the voucher has been signed and submitted to the Finance officer.

Ed Hernandez, Adirondack Mountain Engineering (AME) gave a brief overview of the status of the four contractors.

- Contract #1 – Completed the underground work at the pump station. They have contracted with a sub to do the jack and bore under the railroad. There are two additional documents that have been requested by National Grid and the railroad which have been prepared and are in process. We expect this work to begin as soon as the documents are completed. We anticipate they will take most of next year to complete per the contract terms.

- Contract #2 – Has demobilized for the Winter. They have about 1,000 feet, which should take about a month, to complete in the Spring to make the connection to the County trunk line near Shenentaha Park.
- Contract #3 – is nearly complete. They are testing manholes.
- Contract #4 – There are 19 crossroad services and two 2-inch road crossings to complete. They have demobilized and this work will be completed in the Spring. This work is estimated to be about a month of effort.
- The electrical contractor has started to mobilize and has purchased some of the material for electrical work on the pump station.

Next meeting scheduled for 10 am on Feb 17th.