

Sewer Committee Monthly Construction Meeting
Meeting Minutes
April 20, 2023

Attendees:

Drew Hamelink

Dick Doyle

Jim DiPasquale

Wes DeVoe

Kelly Jasinski – Town Council liaison

Ed Hernandez – Adirondack Mountain Engineering (AME)

Trent Russell - resident

A meeting was held at 10:00 am on April 20th by the Town of Ballston Clean Water Committee (a.k.a. Sewer Committee).

There is one payment request this month for contract #5. The committee has reviewed it and approves payment.

Ed Hernandez, Adirondack Mountain Engineering (AME) gave an overview of the status of the project.

A final change order for contract #5 (pump station). This will close out this part of the project slightly under budget.

Ed reviewed a final punch list of items that Contract #1 must complete to close out that final part of the project. DEC has approved the project. The County has accepted maintenance responsibility contingent on completion of a few items. A draft letter will be provided to the Town next week for distribution to residents once a go-live date is finalized. We are hoping for a date of May 15th but no later than the end of month depending on completion of the final punch list.

Dick Doyle complimented the County, SCSD1, for all of their work in getting ready to accept operational responsibility for the west side.

Paving of Buell Heights area and Lazur Road is anticipated in early June.