

Sewer Committee Monthly Construction Meeting
Meeting Minutes
July 21, 2022

Attendees:

Drew Hamelink

Dick Doyle

Jim DiPasquale

Wes DeVoe

Kelly Jasinski – Town Council liaison

Ed Hernandez – Adirondack Mountain Engineering (AME)

A meeting was held at 9:00 am on July 21 by the Town of Ballston Clean Water Committee (a.k.a. sewer committee).

There are two payment requests from contractors this month. The committee members have reviewed them. The committee recommends to the Town Board that they are appropriate for approval. There is a payment request from AME for their services for the previous month. This has been reviewed and found to be appropriate and the voucher has been signed and submitted to the Comptroller.

Ed Hernandez, Adirondack Mountain Engineering (AME) gave an overview of the status of the four contractors.

- Contract #1 – Work is progressing and seems to be on schedule to the recently revised schedule. They have subcontracted with Bellamy who has performed a number of the drills under 146A to the north of Lakehill Road.
- Contract #2 – Vacri Construction has completed the work required in Contract #2.
- Contract 3 - Tech Industries is essentially complete with a punch list of items to finish.

- Contract 4 – Drilling Technologies is also essentially complete with a punch list of items to finish.

Project documentation has been delivered to the County and the Town.

The County has accepted the work of contracts 2, 3, and 4 and the County will accept applications for connection to the sewer effective July 25.