

Sewer Committee Monthly Construction Meeting  
Meeting Minutes  
August 25, 2022

Attendees:

Drew Hamelink

Dick Doyle

Jim DiPasquale

Wes DeVoe

Kelly Jasinski – Town Council liaison

Ed Hernandez – Adirondack Mountain Engineering (AME)

A meeting was held at 10:00 am on August 25 by the Town of Ballston Clean Water Committee (a.k.a. sewer committee).

There are two payment requests from contractors this month. The committee members have reviewed them . The committee recommends to the Town Board that they are appropriate for approval. There is a payment request from AME for their services for the previous month. This has been reviewed and found to be appropriate and the voucher has been signed and submitted to the Comptroller.

Ed Hernandez, Adirondack Mountain Engineering (AME) gave an overview of the status of the project.

- Contract #1 – Work is progressing on the gravity section. Trinity nis working on the excavation work and they have subcontracted with Bellamy who is doing the directional drills for services. Work is approximately a month behind schedule with completion expected in October.
- Contract #2 – Vacri Construction has completed the work required in Contract #2. Final paperwork has been submitted to the Town for approval.

- Contract 3 and 4 are essentially complete and we expect to be able to submit final paperwork for them next month.

Activation of the West side system is still anticipated for Spring of next year.

There is a meeting concerning the National Grid eminent domain action this coming Monday. More will be known after that discussion.

A quote for repair paving in the Buell Heights area has been requested because of damage to the roads. This is contingent on confirming budget availability and EFC approval.

The County has accepted the work of contracts 2, 3, and 4 and they have assumed operational responsibility for the east side system. A number of residents in both Ballston and Clifton Park have connected to the system.