

Sewer Committee Monthly Construction Meeting
Meeting Minutes
October 20, 2022

Attendees:

Drew Hamelink

Dick Doyle - absent

Jim DiPasquale

Wes DeVoe - absent

Kelly Jasinski – Town Council liaison

Ed Hernandez – Adirondack Mountain Engineering (AME)

A meeting was held at 10:00 am on October 20th by the Town of Ballston Clean Water Committee (a.k.a. sewer committee).

There is one payment request this month. The committee has reviewed it and approves payment to Contract #1. There is a payment request from AME for their services for the previous month. This has been reviewed and found to be appropriate and the voucher has been signed and submitted to the Comptroller.

Ed Hernandez, Adirondack Mountain Engineering (AME) gave an overview of the status of the project.

- Contract #1 – Work is progressing on the gravity section. Trinity is working on the excavation work, and they have subcontracted with Bellamy who is doing the directional drills. We hope they will finish before the end of this construction season, assuming the National Grid access can be finalized in time.
- The Town and National Grid are still working on final details of an access easement. At this time, it is uncertain whether this will be resolved in time for completing the final section during this construction season.

Activation of the West side system is still anticipated for Spring of next year.

Several leaks were found on East Side Drive that appear to be construction related. Pressure testing was done to identify all issues. We believe they have been corrected and final pressure testing is in progress.

A change order for repair paving in the Buell Heights area has been prepared because of significant damage to the roads. This will be presented to the Town Board at the upcoming Agenda meeting next week. If approved by the Board and EFC the work will be done in the Spring.

During construction it was determined that the town water system was not located where it was supposed to be near the residence across from the base of Lakehill Road. A change order was prepared and approved by the Town Board to relocate the water line to eliminate the conflict with the path of the sewer. This work is scheduled to be done next week.